

ID	i	Task Name	Start	Finish	Feb	Mar	Apr	May	Jun	Ju
					1		John H. Kerr Dam Water Control Plan Update	Mon 2/23/15	Mon 12/14/15	
2		Prep Updated WCP/NEPA	Mon 2/23/15	Mon 12/14/15						
3	✓	Prep Updated NEPA/WCP	Mon 2/23/15	Fri 5/1/15						
4	✓	Update Review Plan	Mon 5/18/15	Mon 6/1/15						
5	✓	Prepare Summary Report & Appendices	Mon 2/23/15	Wed 5/13/15						
6	✓	Attend SEPA Alliance Meeting	Wed 4/1/15	Thu 4/2/15						
7	✓	Hold meeting with Dominion	Tue 5/26/15	Tue 5/26/15						
8	✓	DQC Draft NEPA/WCP Update	Mon 5/18/15	Mon 6/1/15						
9	✓	Incorp DQC Comments WCP/NEPA Update	Tue 6/2/15	Mon 6/15/15						
10	✓	Incorporate tweak to QRR into WCP Package	Tue 6/16/15	Wed 7/8/15						
11	✓	Coordinate Review Plan Approval	Mon 6/22/15	Fri 9/4/15						
12	✓	Set Up ATR Team	Tue 9/8/15	Thu 9/10/15						
13	✓	DQC Round 2 WCP Update Package	Fri 9/11/15	Fri 9/11/15						
14	✓	Incorp DQC comments Round 2	Mon 9/14/15	Mon 9/14/15						
15	✓	ATR WCP	Tue 9/15/15	Fri 10/9/15						
16	✓	Update draft report	Tue 10/13/15	Fri 10/16/15						
17	✓	Transmit draft WCP Package to SAD	Wed 10/21/15	Wed 10/21/15						
18	✓	SAD Reviews & Approve Release to Public	Wed 10/21/15	Mon 10/26/15						
19		Finalize WCP Draft Report	Tue 10/27/15	Mon 11/9/15						
20		Public Review WCP/NEPA Update	Tue 11/10/15	Fri 1/15/16						
21		Hold Public Meeting	Wed 12/9/15	Fri 12/11/15						
22		Post Technical Docs & Studies to Web Site	Tue 11/10/15	Tue 11/10/15						
23		Incorp Public Comments	Tue 1/19/16	Mon 2/8/16						
24		DQC Final WCP Update Doc	Tue 2/9/16	Tue 2/23/16						
25		Finalize WCP Update Doc	Wed 2/24/16	Tue 3/8/16						
26		Transmittal to SAD	Tue 3/8/16	Tue 3/8/16						
27		Receive SAD Approval	Wed 3/9/16	Tue 4/5/16						
28		Management/Coordination	Mon 2/23/15	Fri 3/20/15						