

**DEPARTMENT OF THE ARMY
Wilmington District, Corps of Engineers
Post Office Box 1890
Wilmington, North Carolina 28402-1890**

CESAW-OP-ON-04-0001

February 6, 2004

NOTICE

This notice from the United States Army Corps of Engineers, Wilmington District, Operations Division serves as notification to all interested parties of the upcoming maintenance dredging within the Federally maintained waterways of North Carolina. Additional details of and specific plans detailing each project are available for viewing, printing or download at <http://www.saw.usace.army.mil/nav/nav.htm>. As with all e-mail attachments, be sure to check for viruses prior to opening the attachment. The current notice involves:

1. **AIWW FY '03 (Core Creek, Alligator-Pungo Channel, Saunders Creek, Wainwright Slough, and Taylor's Creek)**
 - (a) Estimated amount: 425,000 CY.
 - (b) Contract award date: June 17, 2003.
 - (c) Start work: July 17, 2003.
 - (d) Estimated complete work: Feb 12, 2004.
 - (e) Type dredge: Pipeline.
 - (f) Disposal: DA 26 (Core Creek), DA 15 (Alligator-Pungo), DA 94 (Saunders Creek), control-of effluent island (Wainwright Slough), Carrot Island DA (Taylor's Creek).
 - (g) Contractor: Cottrell Contracting.
 - (h) Environmental Window: All Year
2. **Manteo Ocean Bar (Oregon Inlet)**
 - (a) Estimated amount: 150,000 CY.
 - (b) Contract award date: June 26, 2003.
 - (c) Start work: Aug 23, 2003.
 - (d) Estimated complete work: Nov 21, 2003.
 - (e) Type dredge: Hopper.
 - (f) Disposal: Near shore disposal, Pea Island
 - (g) Contractor: B & B Contracting
 - (h) Environmental Window: All Year

3. **Manteo Spit (Oregon Inlet)**

- (a) Estimated amount: 1,057,000 CY.
- (b) Contract award date: July 17, 2003.
- (c) Start work: Aug 26, 2003.
- (d) Estimated complete work: Dec 31, 2003.
- (e) Type dredge: Pipeline.
- (f) Disposal: beach disposal, Pea Island
- (g) Contractor: Weeks Marine.
- (h) Environmental Window: Aug 15-April 30

4. **Old House Channel and Channel to Wanchese**

- (a) Estimated amount: 690,000 CY.
- (b) Contract award date: December 1, 2003.
- (c) Start work: Dec 22, 2003.
- (d) Estimated complete work: April 30, 2004.
- (e) Type dredge: Pipeline.
- (f) Disposal: Islands D, G, H, MN, Wells, Parnell, and Wanchese Marsh
- (g) Contractor: Cottrell Contracting
- (h) Environmental Window: Nov 16 to April 30

5. **MOTSU (Cape Fear River, Sunny Point)**

- (a) Estimated amount: 2 million CY.
- (b) Contract award date: Sept 17, 2003.
- (c) Estimated start work: Sept 30, 2003.
- (d) Estimated complete work: Dec 31, 2003.
- (e) Type dredge: Pipeline.
- (f) Disposal: upland disposal area, MOTSU
- (g) Contractor: Norfolk Dredging.
- (h) Environmental Window: All Year

6. **Morehead City Ocean Bar (Bulkhead Channel/Beaufort Harbor)**

- (a) Estimated amount: 1 million CY.
- (b) Contract award date: Dec 22, 2003.
- (c) Estimated start work: Jan 5, 2004.
- (d) Estimated complete work: Mar 31, 2004.
- (e) Type dredge: Hopper and pipeline.
- (f) Disposal: Nearshore and beach disposal, Atlantic Beach
- (g) Contractor: contract not awarded.
- (h) Environmental Window: Jan 1-Mar 31

The following are not O&M funded but involve ongoing or upcoming dredging:

1. **Wilmington Harbor Clean Sweep (Cape Fear River)**

- (a) Estimated amount: 2 million CY.
- (b) Contract award date: September 30, 2003.
- (c) Estimated start work: October 10, 2003.
- (d) Estimated complete work: Feb 29, 2004.
- (e) Type dredge: Pipeline and hopper.
- (f) Disposal: ODMS and old channel
- (g) Contractor: Bean Stuyvesant.
- (h) Environmental Window: All Year

2. **Kure and Carolina Beach renourishment (Carolina Beach Inlet, Atlantic Ocean)**

- (a) Estimated amount: 1 million CY.
- (b) Contract award date: December 12, 2003.
- (c) Estimated start work: January 15, 2004.
- (d) Estimated complete work: April 30, 2004.
- (e) Type dredge: Pipeline.
- (f) Disposal: Kure and Carolina Beaches
- (g) Contractor: contract not awarded.
- (h) Environmental Window: Nov 16-Apr 30

Should you have any comments or questions concerning the advertised work, or should you require hard copies of the advertised work, or if you do not want to receive future public notice mailings, please email: sawweb-nav@saw.usace.army.mil.