NOTES:

+ THIS MAP SHOWS CONDITION OF CHANNEL AFTER DREDGING BY THE DREDGE "CHEROKEE", SOUTHERN DREDGING CO., DURING THE PERIOD 10 NOVEMBER THRU 23 NOVEMBER 2000. FOR CONDITION OF CHANNEL PRIOR TO DREDGING SEE MAP FILE NO. WH 105-00-90 DATED 7 NOVEMBER 2000.

NOTES:

SOUNDINGS ARE EXPRESSED IN FEET AND TENTHS AND REFER TO NOS M.L.L.W..
PROJECT SURVEYED WITH DISTRICT SURVEY VESSEL "SANDERSON", USING D.G.P.S. HORIZONTAL POSITIONING EQUIPMENT AND 200 KHZ SOUNDING EQUIPMENT.

TIDE GAGE LOCATED: D.M. #12, M.L.L.W..

HORIZONTAL DATUM NAD 1983.

NAVIGATION AIDS LOCATED WITH DISTRICT SURVEY VESSEL, ACCURACY +/- 3 METERS.

D.M.	# 12	2323655	120496
BCN	# 41	2322852	121188
LT. BUOY	# 42	2322896	125469
LT. BUOY	# 44	2322207	130722

THIS PROJECT WAS DESIGNED BY THE WILMINGTON DISTRICT OF THE U.S. ARMY CORPS OF ENGINEERS. THE INITIALS OR SIGNATURES AND REGISTRATION DESIGNATIONS OF INDIVIDUALS APPEAR ON THESE PROJECT DOCUMENTS WITHIN THE SCOPE OF THEIR EMPLOYMENT AS REQUIRED BY ER 1110-1-8152.

THE INFORMATION DEPICTED ON THIS MAP REPRESENTS THE RESULTS OF SURVEYS MADE ON THE DATE INDICATED AND CAN ONLY BE CONSIDERED AS INDICATING THE GENERAL CONDITIONS EXISTING AT THAT TIME.





SCALE: 1:2000

200 100 0 100 200 300

SCALE IN FEET

SYMBOL	DESCRIPTIONS	DATE	APPROVED

REVISIONS

CONTRACT NO. DACW54-00-C-0011

U.S. ARMY ENGINEER DISTRICT
CORPS OF ENGINEERS
WILMINGTON, NORTH CAROLINA

SURVEYED BY: M.K.A.

DRAWN BY: J.D.E.

CHECKED BY:

REVIEWED BY:

APPROVED BY:

CHIEF, NAVIGATION BRANCH

WILMINGTON HARBOR, NORTH CAROLINA

US ARMY CORPS OF ENGINEERS

UPPER LILLIPUT CHANNEL

SCALE: 1 : 2000

DATE: 28 NOVEMBER 2000

MAP FILE NO. WH 105-00-101

PLATE NUMBER:

SURVEYED: 27 NOVEMBER 2000

SHEET OF

/WILHBR/2000/ULI332AD.CO/.XST/.DGN

g:/wilhbr/2000/dgn/uli332ad.dgn Jul. 24, 2001 13:02:20