APPENDIX C
ANOMALY DIG SHEET SUMMARY

APPENDIX C
SUMMARY OF THE INTRUSIVE INVESTIGATION
AREA 1

Grid ID	Phase I/ PhaseII/ M & F	Instrument Used	Grid Location	Total Anomalies Selected	Number of OES Anomalies	Range of OES Depth (inches)	Number of UXO	Description UXO Items	Other Findings	Weight of OES (lbs)	Weight of NOES (lbs)	Number False Positives
Grids from Area 1A												
A1G0200	Phase I	EM61MK2	C-9	10	0	NA	0	NA	All NOES - drain pipe, metal scrap, and hot rocks.	0.00	5.00	0
A1G0201	Phase I	EM61MK2	C-9	28	0	NA	0	NA	All NOES - rod, nail, rake, metal scrap, and hot rock.	0.00	2.00	3
A1G0209	Phase I	EM61MK2	D-9	11	3	1", including UXO	1	Mk II Hand Grenade	**UXO - Mk II hand grenade,** OES - Two M15 grenades (expended and inert), NOES - nails, wire, and hot rock.	1.50	0.50	0
A1G0210	Phase I	EM61MK2	D-9	6	2	2"	0	2 - MK15 grenades (inert)	OES - Two M15 grenades (expended and inert). NOES - hammerhead, spike, metal scrap.	2.00	6.20	0
A1G0211	Phase I	EM61MK2	D-9	17	1	10"	1	**M4 Practice Mine w/ live fuze**	**UXO - M4 Practice Mine w/live fuze and spotting charge,** NOES - wire, pipe, horse shoe, and hot rock.	1.50	10.00	0
A1G0212	Phase I	EM61MK2	C-9	26	1	0"	0	M15 grenade (inert)	OES - M15 grenade (expended and inert). NOES - plow point, wire, metal scrap, and hot rock.	0.00	7.50	0
Totals for Area 1 A				**98**	**7**		**2**			**5**	**31**	**3**
Grids from Former Area 1												
A1G0003	Phase II	EM-61	D-8	1	0	NA	0	NA	All NOES - horse shoe.	0.00	2.00	0
A1G0093	Phase I	EM61MK2										
A1G0094	Phase I	EM61MK2	C-9									
A1G0100	Phase I	EM61MK2	C-9									
A1G0101	Phase I	EM61MK2	C-9	82	0	NA	0	NA	All NOES - nails, wire, scrap metal, and hot rocks.	0.00	6.00	11
A1G0102	Phase I	EM61MK2										
A1G0103	Phase I	EM61MK2										
A1G0105	Phase I	EM61MK2										
A1G0106	Phase I	EM61MK2										
A1G0107	Phase I	EM61MK2										
A1G0108	Phase I	EM61MK2										
A1G0109	Phase I	EM61MK2	C-9	3	0	NA	0	NA		0.00	0.00	3
A1G0110	Phase I	EM61MK2										
A1G0111	Phase I	EM61MK2										
A1G0112	Phase I	EM61MK2	C-9	16	0	NA	0	NA	All NOES - nails, wire, and metal scrap.	0.00	3.30	4
A1G0113	Phase I	EM61MK2	C-9									
A1G0132	Phase I	EM61MK2	C-9	9	0	NA	0	NA	All NOES - hot rocks.	0.00	0.00	0
A1G0134	Phase I	EM61MK2	C-9	16	0	NA	0	NA	All NOES - horse shoe, wrench, fence post	0.00	16.00	0
A1G0135	Phase I	EM61MK2	C-9	7	0	NA	0	NA	All NOES - horse shoe, nail, scrap metal, and hot rock.	0.00	6.00	0
A1G0136	Phase I	EM61MK2	C-9	16	0	NA	0	NA	All NOES - horse shoe, plow point, hook, rod, and hot rock.	0.00	12.50	0
A1G0137	Phase I	EM61MK2	C-9									
A1G0139	Phase I	EM61MK2	C-9									
A1G0142	Phase I	EM61MK2	C-9									
A1G0146	Phase I	EM61MK2										
A1G0147	Phase I	EM61MK2	C-2									
A1G0148	Phase I	EM61MK2	C-9									

APPENDIX C
SUMMARY OF THE INTRUSIVE INVESTIGATION
AREA 1

Grid ID	Phase I/ PhaseII/ M & F	Instrument Used	Grid Location	Total Anomalies Selected	Number of OES Anomalies	Range of OES Depth (inches)	Number of UXO	Description UXO Items	Other Findings	Weight of OES (lbs)	Weight of NOES (lbs)	Number False Positives
A1G0149	Phase I	EM61MK2										
A1G0153	Phase I	EM61MK2	C-9	18	0	NA	0	NA	All NOES - plow point, rebar, scrap metal, and hot dirt.	0.00	13.00	2
A1G0154	Phase I	EM61MK2		10	0	NA	0	NA	All NOES - horse shoe, metal scrap, and hot rocks.	0.00	3.00	2
A1G0155	Phase I	EM61MK2										
A1G0156	Phase I	EM61MK2	C-9									
A1G0158	Phase I	EM61MK2										
A1G0160	Phase I	EM61MK2	C-9									
A1G0161	Phase I	EM61MK2	C-9									
A1G0162	Phase I	EM61MK2	C-9									
A1G0163	Phase I	EM61MK2	C-9									
A1G0202	Phase I	EM61MK2	D-8	1	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	0
A1G0203	Phase I	EM61MK2	D-8	1	0	NA	0	NA	All NOES - metal can lid.	0.00	0.10	0
A1G0204	Phase I	EM61MK2	D-8	2	0	NA	0	NA	All NOES - bolt and nail.	0.00	0.20	0
A1G0205	Phase I	EM61MK2	D-8	7	0	NA	0	NA	All NOES - cans, pipe, and scrap metal.	0.00	2.20	3
A1G0206	Phase I	EM61MK2	D-8	28	0	NA	0	NA	All NOES - nail pit and hot rock.	0.00	2.00	6
A1G140	Phase I	EM61MK2	C-9									
Totals for Former Area 1 (excluding 1A)				**217**	**0**		**0**			**0**	**66**	**31**

APPENDIX C
SUMMARY OF THE INTRUSIVE INVESTIGATION
AREA 2

Grid ID	Phase I/ PhaseII/ M & F	Instrument Used	Grid Location	Total Anomalies Investigated	Number of OES Anomalies	Range of OES Depth (inches)	Number of UXO	Description UXO Items	Other Findings	Weight of OES (lbs)	Weight of NOES (lbs)	Number False Positives
A2G0001	Phase I	EM61MK2	C/D-8	0	0	NA	0	NA	None	0.00	0.00	0
A2G0003	Phase I	EM61MK2										
A2G0004	Phase I	EM61MK2	C/D-8	13	0	NA	0	NA	NOES- horseshoe, bucket, bolts, license plate, pipe, few hot rocks.	0.00	9.50	2
A2G0006	Phase I	EM61MK2										
A2G0007	Phase I	EM61MK2										
A2G0008	Phase I	EM61MK2										
A2G0009	Phase I	EM61MK2										
A2G0010	Phase I	EM61MK2	C/D-8	41	0	NA	0	NA	NOES- many nails, wire, metal pins. Some hot rocks.	0.00	20.00	0
A2G0011	Phase I	EM61MK2										
A2G0012	Phase I	EM61MK2	C/D-8	11	0	NA	0	NA	NOES- horseshoes, steel strapping, spikes, pipe, nails, minor hot rocks.	0.00	7.00	0
A2G0013	Phase I	EM61MK2	C/D-8	5	0	NA	0	NA	NOES- barbed wire, nails, plow blade, wing nut.	0.00	5.00	0
A2G0014	Phase I	EM61MK2										
A2G0015	Phase I	EM61MK2										
A2G0016	Phase I	EM61MK2	C/D-8	4	0	NA	0	NA	NOES- washer, wire, nails, barbed wire.	0.00	2.00	0
A2G0018	Phase I	EM61MK2	C/D-8	18	0	NA	0	NA	NOES- nails, pins, steel plates, ubolt, pipe, steel cable, barbed wire.	0.00	10.00	0
A2G0021	Phase I	EM61MK2										
A2G0025	Phase I	EM61MK2	C/D-8	7	0	NA	0	NA	NOES- steel cable, barbed wire, nails.	0.00	5.00	0
A2G0026	Phase I	EM61MK2	C/D-8	10	0	NA	0	NA	NOES- nails, barbed wire, rebar, misc - 1 hot rock.	0.00	3.00	1
A2G0027	Phase I	EM61MK2	C/D-8	25	0	NA	0	NA	NOES- nails, barbed wire, hinges, few hot rocks.	0.00	3.00	5
A2G0028	Phase I	EM61MK2										
A2G0031	Phase I	EM61MK2										
A2G0032	Phase I	EM61MK2										
A2G0035	Phase I	EM61MK2										
A2G0036	Phase I	EM61MK2		7	0	NA	0	NA	All NOES - barb wire.	0.00	3.00	0
A2G0038	Phase I	EM61MK2	C/D-8	1	0	NA	0	NA	None	0.00	0.00	1
A2G0039	Phase I	EM61MK2	C/D-8	1	0	NA	0	NA	NOES - nail	0.00	0.10	0
A2G0040	Phase I	EM61MK2	C/D-8	4	0	NA	0	NA	NOES - bolt, grounding rod, misc.	0.00	1.50	0
A2G0045	Phase I	EM61MK2	C/D-8	3	0	NA	0	NA	NOES - 2 hot rocks and a grounding rod.	0.00	1.00	0
A2G0046	Phase I	EM61MK2	C/D-8	3	0	NA	0	NA	NOES - hot rocks	0.00	0.00	1
A2G0047	Phase I	EM61MK2	C/D-8	4	0	NA	0	NA	NOES - nails, survey pin, hot rock.	0.00	0.50	1
A2G0049	Phase I	EM61MK2	C/D-8	14	0	NA	0	NA	NOES - nails, hot bricks, hot rocks.	0.00	1.50	1
A2G0050	Phase I	EM61MK2	C/D-8	4	0	NA	0	NA	NOES - rebar, metal misc, hot rocks.	0.00	2.50	0
A2G0051	Phase I	EM61MK2		20	0	NA	0	NA	All NOES - barb wire, metal scrap, and hot rock.	0.00	16.30	1

APPENDIX C
SUMMARY OF THE INTRUSIVE INVESTIGATION
AREA 3

Grid ID	Phase I/ PhaseII/ M & F	Instrument Used	Grid Location	Total Anomalies Investigated	Number of OES Anomalies	Range of OES Depth (inches)	Number of UXO	Description UXO Items	Other Findings	Weight of OES (lbs)	Weight of NOES (lbs)	Number False Positives
A3G0001	Phase I	EM61MK2										
A3G0002	Phase I	EM61MK2	C-8	39	0	NA	0	NA	All NOES - Horseshoes, latch, barbed wire, hinge, spring, plow blade, ax head, nails, rebar, chain, iron water barrel, cable, some hot rocks.	0.00	75.00	0
A3G0003	Phase I	EM61MK2										
A3G0007	Phase I	EM61MK2	C-8	31	0	NA	0	NA	All NOES - Rebar, wire, nails, chain, many hot rocks.	0.00	7.00	6
A3G0008	Phase I	EM61MK2	C-8	64	0	NA	0	NA	All NOES - Nails, plow blades, bolts, fence post, wire, steel barrel, chain, steel pins, angle iron, ax head, 5 steel bath tubs, few hot rocks.	0.00	318.00	6
A3G0010	Phase I	EM61MK2										
A3G0011	Phase I	EM61MK2										
A3G0013	Phase I	EM61MK2										
A3G0014	Phase I	EM61MK2										
A3G0015	Phase I	EM61MK2										
A3G0017	Phase I	EM61MK2										
A3G0018	Phase I	EM61MK2										
A3G0019	Phase I	EM61MK2										
A3G0020	Phase I	EM61MK2										
A3G0022	Phase I	EM61MK2										
A3G0023	Phase I	EM61MK2										
A3G0024	Phase I	EM61MK2										
A3G0025	Phase I	EM61MK2										
A3G0026	Phase I	EM61MK2	C-8	12	0	NA	0	NA	All NOES - Wire, bolt, unidentified scrap metal, few hot rocks.	0.00	5.00	0
A3G0027	Phase I	EM61MK2	C-8	23	0	NA	0	NA	All NOES - bucket, chain, bars, wire, banding, leaf spring, some hot rocks.	0.00	23.00	2
A3G0028	Phase I	EM61MK2	C-8	82	0	NA	0	NA	All NOES - mower blade, fence posts, horseshoes, metal brackets, shovel head, ax head, wire, chain, pipes. Several hot rocks.	0.00	91.00	3
A3G0029	Phase I	EM61MK2		64	0	NA	0	NA	All NOES - plow blade, horse shoe, leaf spring, scrap metal, and hot rock.	0.00	41.00	5
A3G0030	Phase I	EM61MK2										
A3G0031	Phase I	EM61MK2										
A3G0032	Phase I	EM61MK2	C-8	53	0	NA	0	NA	All NOES - wire, nails, magnets, bolt, anchor, misc scrap metal, moderate amount of hot rocks/soil.	0.00	25.00	6
A3G0033	Phase I	EM61MK2										
A3G0034	Phase I	EM61MK2										
A3G0035	Phase I	EM61MK2										
A3G0035	Phase I	EM61MK2										
A3G0036	Phase I	EM61MK2	C-8	52	0	NA	0	NA	All NOES - horseshoes, chain, bolts, nuts, wire, ax head, steel banding, nails, pipes. Several hot rocks/soil.	0.00	75.00	1
A3G0037	Phase I	EM61MK2	C-8	110	0	NA	0	NA	All NOES - bolts, horseshoes, nails, staples, plow blades, hinges, steel banding, hatchet. Several hot rocks/soil.	0.00	150.00	2

APPENDIX C
SUMMARY OF THE INTRUSIVE INVESTIGATION
AREA 3

A3G0038	**Phase I**	EM61MK2	C-8	59	0	NA	0	NA	All NOES - wire, nails, magnets, bolt, anchor, misc scrap metal, moderate amount of hot rocks/soil.	0.00	22.00	4
A3G0039	**Phase I**	EM61MK2	C-8	86	0	NA	0	NA	All NOES - numerous horseshoes, bucket, wires, hinges, bolt, rebar, hook wire, nails, chain, moderate hot rocks/soil.	0.00	75.00	1
A3G0040	**Phase I**	EM61MK2	C-8	103	0	NA	0	NA	All NOES - plow blades, many horseshoes, wire, nails, and many other metal scrap. Little to no hot rock/soil.	0.00	100.00	4
A3G0042	**Phase I**	EM61MK2	C-8	51	0	NA	0	NA	All NOES - nails, chain, numerous unidentified scrap. Little to no hot rock/soil.	0.00	50.00	0

APPENDIX C
SUMMARY OF THE INTRUSIVE INVESIGATION
AREA 4

	Phase I/			Total	Number	Range of	Number	Description		Weight	Weight	Number
	PhaseII/	Instrument	Grid	Anomalies	of OES	OES Depth	of	UXO	Other	of OES	of NOES	False
Grid ID	M & F	Used	Location	Investigated	Anomalies	(inches)	UXO	Items	Findings	(lbs)	(lbs)	Positives
Area 4A Grids												
A4GP1	M&F	Schonstedt	D-4/D-5	30	2	4-6"	0	2.36 Bazooka Rocket (inert)	OES = 2.36" Bazooka Rocket motor and unidentifiable frag. NOES = various unidentifiable scrap metal with numerous hot rocks.	2.25	3.75	0
A4GP2	M&F	Schonstedt	D-4/D-5	30	4	1-4"	0	2.36 Bazooka Rocket (inert)	OES = Two 2.36" Bazooka Rocket motors and unidentifiable frag. NOES = chain, barbed wire, various unidentifiable scrap metal with numerous hot rocks.	9.25	7.50	0
A4GP3	M&F	Schonstedt	D-4/D-5	30	5	0-3"	1	2.36" Bazooka Rocket	**UXO/OES - 2.36 Bazooka Rocket BIP,** 2 expended rocket motors, 2.36" rocket fins, M9 Rifle Grenade Scrap. NOES = wire, nails, counter weight, misc scrap metal plus many hot rocks.	13.00	8.50	0
A4GP4	M&F	Schonstedt	D-4/D-5	30	2	2"	0	2.36 Bazooka Rocket (inert)	OES = 2.36" Bazooka Rocket motor and unidentifiable frag. NOES = cans, wire, hoe head, banding, metal tube, bed springs, stove parts with numerous hot rocks.	2.25	31.00	0
A4GP5	M&F	Schonstedt	D-4/D-5	30	7	0-3"	0	2.36 Bazooka Rocket (inert)	OES = 3 2.36" Bazooka Rocket motors, fins. NOES = all hot rocks.	10.50	0.00	0
Totals for Area 4A				**150**	**20**		**1**			**37**	**51**	**0**
Area 4B Grids												
A4GI439	Phase II	EM-61	D-4	18	3	6", UXO found at 1	1	2.36" HE rocket	OES - unidentifiable frag (likely from 2.36"). NOES - wire, scrap metal.	1.00	4.00	1
A4G0445	Phase II	EM-61	D-4	6	1	4"	0	NA	OES - unidentifiable frag. NOES - hot rock.	1.50	0.00	1
A4G0446	Phase II	EM-61	D-4	18	0	NA	0	NA	All NOES - wire fence, metal scrap, and hot rock.	0.00	1.50	0
Totals for Area 4B				**42**	**4**		**1**			**3**	**6**	**2**
Area 4C Grids												
A4BLA1	M&F	Schonstedt		30	28	1-8"	0	NA	OES - unidentifiable frag. NOES - wire and scrap metal.	7.50	0.20	0
A4BLA2	M&F	Schonstedt		30	30	1-12"	0	155 mm frag	All OES - 155mm frag and unidentifiable frag.	33.00	0.00	0
A4G0009	Phase II	EM-61	B-3	52	13	2-30"	0	105mm inert smoke round casings	OES - Two 105mm inert smoke projectile casings, HE frag. NOES - wire, nails, rebar, plow blade, scrap metal.	35.00	200.00	0
A4G0017	Phase II	EM-61	B-3	25	13	1-3"	0	NA	OES - unidentifiable frag. NOES - metal scrap, barb wire and hot rock.	5.00	2.00	0
A4G0020	Phase II	EM-61	C-3	28	26	3-8"	1	105mm HE low order, fuze missing	**UXO/OES - 105mm HE low order, w/sheared fuze (UXO) BIP. OES - fuzes and frag. NOES - hot rock.**	15.00		0
A4G0023	Phase II	EM-61	C-3	41	31	1-12"	0	M51 Fuze (inert)	OES - M51 fuze and unidentifiable frag. NOES - hot rock.	0.00		0
A4G0516	Phase I	EM61MK2	B-3	64	52	1-18"	0	NA	OES - m51 series frag and unidentifiable frag. NOES - metal scrap and hot rock.	86.00	3.50	0
A4G0517	Phase I	EM61MK2	B-3	62	56	2-6"	0	NA	OES - unidentifiable frag. NOES - hot rocks.	42.00	0.00	0
A4G0523	Phase I	EM61MK2	C-4	86	52	1-10"	0	NA	OES - 105mm base plates, 81 mm tail fins, unidentifiable frag. NOES - barb wire, metal scrap, and hot rock.	5.00	1.00	0
A4G0524	Phase I	EM61MK2	B-3	24	12	1-6"	0	M51 fuze (inert)	OES - M51 fuze (inert) and unidentifiable frag. NOES barb wire and hot rock.	30.00	1.00	0
Totals for Area 4C				**442**	**313**		**1**			**259**	**208**	**0**
Area 4D Grids												
A4G0354	Phase II	EM-61	B-5	49	7	0-10"	0	NA	OES - unidentifiable frag. NOES - scrap metal and hot rock.	5.00	30.00	0
A4G0355	Phase II	EM-61	B-5	19	10	2-6"	0	NA	OES- unidentifiable frag. NOES - metal scrap and frag.	8.00	8.00	0

APPENDIX C
SUMMARY OF THE INTRUSIVE INVESIGATION
AREA 4

Grid ID	Phase I/ PhaseII/ M & F	Instrument Used	Grid Location	Total Anomalies Investigated	Number of OES Anomalies	Range of OES Depth (Inches)	Number of UXO	Description UXO Items	Other Findings	Weight of OES (lbs)	Weight of NOES (lbs)	Number False Positives
A4G0356	Phase II	EM-61	B-5	19	8	0-6"	0	57mm APT	UXO - 57mmAPT. OES - unidentifiable frag. NOES - scrap metal and hot rocks.	6.00	4.00	0
A4G0417	Phase II	EM-61	B-4	4	2	2-3"	0	2.37mm (inert)	OES - Two 37 mm (inert). NOES - metal scrap and hot rock.	2.00	1.00	0
A4G0418	Phase II	EM-61	B-4	8	0	UXO found at 2", no	1	37mm HE		0.00	0.00	1
Totals for Area 4D				**99**	**27**		1			**21**	**43**	**1**
Area 4E Grids												
A4G0402	Phase II	EM-61	B-5	10	0	ace, first anomaly du	1	37mm HE		0.00	0.00	0
A4G0408	Phase II	EM-61	A-5	19	0	NA	0	NA	All NOES - wire, scrap metal and hot rock.	0.00	6.00	0
A4G0413	Phase II	EM-61	B-5	5	1	1"	0	NA	OES - unidentifiable frag. NOES - metal scrap and hot rock.	0.20	0.10	1
Totals for Area 4E				**34**	**1**		1			**0**	**6**	**1**
Lakeview Subdivision												
A4G1436	Phase II	EM-61	C-7	30	2	2"	1	37mm HE	**UXO/OES 37mm HE BIP from anomaly #24, 60mm mortar fins. NOES = leaf spring, nails, chain, stove leg. A few hot rocks.**	7.00	22.00	3
A4G1437	Phase II	EM-61	C-7	52	0	NA	0	NA	All NOES - plow blades, nails, banding, chain, wire, nails, misc.	0.00	28.00	0
A4G1438	Phase II	EM-61	C-7	8	0	NA	0	NA	All NOES - horseshoe, large steel loop, unidentifiable scrap metal, few hot rocks.	0.00	13.00	1
Totals for Lakeview Subdivision				**90**	**2**		1			**7**	**63**	**4**
Area 4 Proper Grids												
A4G0244	Phase II	EM-61	C-6	33	3	4-7"	0	NA	OES is unidentifiable small frag. NOES is horseshoe, wire, various unidentified scrap metal. A few hot rocks.	1.00	23.00	0
A4G0245	Phase II	EM-61	C-6	4	2	1-2"	0	NA	OES is unidentifiable small frag. NOES is hot rocks.	0.50	0.00	0
A4G0247	Phase II	EM-61	C-6	23	7	1-5"	0	NA	OES - Unidentifiable larger frag. NOES - horse shoe, wire, and hot rocks.	8.00	10.00	1
A4G0249	Phase II	EM-61	C-6	20	11	2-6"	0	57mm, FUZE	**57mm AP-T demo for possible HE UXO from Grid 249, anomaly #19. WAS NOT HE. Other Frag - Fuze, various HE frag (unspecified).**	14.50	2.00	0
A4G0261	Phase II	EM-61	C-6	30	28	0-8"	0	NA	OES - Unidentifiable HE frag. NOES - Hot Rock and unidentified scrap.	9.50	1.00	0
A4G0262	Phase II	EM-61	C-6	31	19	0-14"	0	NA	OES Frag - Jimmy Walker identified as 155mm Frag. Other NOES scrap metal- a few hot rocks/soil.	18.00	9.00	0
A4G0263	Phase II	EM-61	C-6	34	28	0-10"	0	NA	OES - Unidentifiable HE frag. NOES - Unidentifiable scrap and few hot rocks.	17.50	0.25	0
A4G0283	Phase II	EM-61	C-6	18	8	0-4"	0	NA	OES - Unidentifiable HE frag. NOES - Unidentifiable scrap and few hot rocks.	3.00	3.00	0
A4G0284	Phase II	EM-61	C-6	35	29	1-12"	1	M Series Fuze	**UXO/OES M Series Fuze from anomaly #16 determined to be live and was BIP. NOES few hot rocks.**	9.00	0.00	0
A4G0285	Phase II	EM-61	C-6	45	43	0-18"	0	NA	OES - Unidentifiable HE frag. NOES - Horseshoe and small scrap.	50.00	1.50	0
A4G0287	Phase II	EM-61	C-6	39	36	1-10"	0	NA	OES - Unidentifiable HE frag. NOES - Unidentifiable scrap and hot rock.	27.00	1.00	0
A4G0288	Phase II	EM-61	C-6	36	31	2-24"	0	NA	OES - Unidentifiable HE frag. NOES - Unidentifiable scrap and few hot rocks.	38.00	1.00	0
A4G0289	Phase II	EM-61	C-6	48	34	1-8"	0	M51 PD FUZE	OES - Lots of 155mm FRAG, M51 PD FUZE. NOES - Bolts, some hot rock and soil, pipe, mule shoes, nails, wire, plow blades, car parts, etc.	51.00	153.00	0

APPENDIX C
SUMMARY OF THE INTRUSIVE INVESIGATION
AREA 4

Grid ID	Phase I/ Phase II/ M & F	Instrument Used	Grid Location	Total Anomalies Investigated	Number of OES Anomalies	Range of OES Depth (inches)	Number of UXO	Description UXO Items	Other Findings	Weight of OES (lbs)	Weight of NOES (lbs)	Number False Positives
A4G0295	Phase II	EM-61	C-6	28	18	1-4"	0	NA	OES - HE Frag - Designated as 155mm where identifiable, a few "hot rocks".	45.00	5.00	0
A4G0296	Phase II	EM-61	D-6	27	0	NA	0	NA	NOES - Plow blades, horseshoes, spoon, nails, shears, some hot rocks.	0.00	50.00	0
A4G0303	Phase II	EM-61	C-6	12	2	3-8"	0	57mm	**57mm AP-T (inert).Unidentifiable HE frag. NOES - plow blade, metal strap, wire, few hot rocks**	6.00	11.50	1
A4G0305	Phase II	EM-61	C-5	25	20	2-8"	0	M51 PD FUZE	OES - M51 Series Fuze (inert) and unidentifiable HE frag. NOES - Unidentifiable scrap metal and a few hot rocks.	9.50	4.00	0
A4G0307	Phase II	EM-61	D-5	5	3	3-8"	0	57mm	**57mm AP-T (inert). OES - HE Frag NOES - scrap metal**	11.50	2.00	1
A4G0310	Phase II	EM-61	D-5	19	0	NA	0	NA	NOES - Unidentifiable scrap and few hot rocks	0.00	12.50	0
A4G0311	Phase II	EM-61	C-5	14	1	4"	0	37mm	**37mm (inert).NOES - Unidentifiable scrap, plow blade, horse shoe, steel rod, steel bar, and few hot rocks**	5.00	13.00	0
A4G0312	Phase II	EM-61	C-5	17	5	2-4"	0	M51 PD FUZE	OES - M51 Series Fuze (inert) and unidentifiable HE frag. NOES - Unidentifiable scrap metal and a few hot rocks.	8.50	6.00	0
A4G0315	Phase II	EM-61	C-5	10	0	NA	0	NA	NOES - wire, scrap metal, and hot rock.	0.00	0.50	0
A4G0319	Phase II	EM-61	C-5	20	19	3-8"	0	M51 PD FUZE	OES - M51 Series Fuze (inert) and unidentifiable HE frag. NOES - Unidentifiable scrap metal.	10.00	3.00	0
A4G0320	Phase II	EM-61	C-5	45	39	1-13"	0	37mm	OES - 2 37mm projectiles (inert), 2 M51 Series Fuzes (inert) and unidentifiable HE frag. NOES - nails, steel hook, scrap, and metal spikes.	13.00	5.00	0
A4G0321	Phase II	EM-61	D-5	5	0	NA	0	NA	NOES - bracket from power line and hot rocks.	0.00	2.00	0
A4G0324	Phase II	EM-61	C-6	4	1	6"	0	NA	OES - Unidentifiable HE frag. NOES - few hot rocks.	1.00	0.00	0
A4G0329	Phase II	EM-61	C-5	49	28	1-15"	0	37mm/75mm/105 mm frag	OES - Large frag identified as 37mm, 75mm, and 105mm (inert), . NOES - plow blades, conduit, wire, sheet metal, and hot rocks.	38.00	27.00	0
A4G0332	Phase II	EM-61	D-5	2	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	1
A4G0333	Phase II	EM-61	C-5	17	15	1-4"	0	NA	OES - 51 series fuze frag and unidentifiable frag. NOES - hot rock.	6.50	0.00	0
A4G0340	Phase II	EM-61	D-5	6	0	NA	0	NA	NOES - Unidentifiable scrap metal, barb wire, and few hot rocks	0.00	4.00	0
A4G0342	Phase II	EM-61	C-5	11	5	1-5"	0	57mm AP-T and M51 Fuze (inert)	OES - 57mm APT (inert), M51 fuze (inert), and unidentifiable frag. NOES- hot rocks.	8.00	0.00	0
A4G0343	Phase II	EM-61	C-5	11	3	2-3"	0	NA	OES - unidentifiable frag. NOES - hot rock.	1.00	0.00	0
A4G0344	Phase II	EM-61	C-5	18	5	0-6"	0	57mm	OES - 57mm AP-T projectile (inert) and unidentifiable HE frag. NOES - unidentifiable scrap metal and few hot rocks.	10.50	6.00	0
A4G0345	Phase II	EM-61	C-5	16	5	3-8"	0	NA	OES - Unidentifiable HE frag. NOES - Unidentifiable scrap metal and few hot rocks.	1.00	0.00	0
A4G0347	M & F	Schonstedt	C-5	30	25	0-4"	0	NA	OES - Unidentifiable HE frag. NOES - metal ball and several hot rocks.	25.00	1.25	0
A4G0360	Phase II	EM-61	C-5	11	2	1-3"	0	NA	OES - Unidentifiable HE frag. NOES - plow blade, unidentifiable scrap, and hot rocks.	2.10	9.00	0
A4G0361	Phase II	EM-61	C-5	16	12	0-6"	0	0	OES - Unidentifiable HE frag. NOES - few hot rocks and hot soil.	3.00	0.00	1
A4G0362	Phase II	EM-61	C-5	16	12	0-12"	0	0	OES - Unidentifiable HE frag. NOES - few hot rocks and plow part.	3.50	25.00	0

APPENDIX C
SUMMARY OF THE INTRUSIVE INVESIGATION
AREA 4

Grid ID	Phase I/ PhaseII/ M & F	Instrument Used	Grid Location	Total Anomalies Investigated	Number of OES Anomalies	Range of OES Depth (inches)	Number of UXO	Description UXO Items	Other Findings	Weight of OES (lbs)	Weight of NOES (lbs)	Number False Positives
A4G0366	Phase II	EM-61	C-5	2	2	Stopped digging after UXO found (6-12")	1	57mm HE	**UXO/OES 57mm HE BIP and 57mm AP-T (inert).**	14.00	0.00	0
A4G0367	Phase II	EM-61	D-5	7	0	NA	0	NA	NOES - Steel banding, wire, and few hot rocks	0.00	4.00	1
A4G0371	Phase II	EM-61	D-5	11	2	3-4"	0	M51 FUZE	OES - M51 Series Fuze (inert) and unidentifiable frag. NOES - Unidentified scrap, hot soil, and hot rocks	1.50	1.00	0
A4G0378	Phase II	EM-61	C-5	13	8	0-6"	0	57mm	OES - 57mm AP-T projectile (inert) and unidentifiable HE frag. NOES - Hot rocks.	8.00	5.00	
A4G0387	Phase II	EM-61	C-5	8	0	NA	0	NA	All NOES - barb wire and hot rock	0.00	0.00	0
A4G0388	Phase II	EM-61	C-5	3	0	NA	0	NA	NOES - few hot rocks	0.00	0.00	0
A4G0391	Phase II	EM-61	C-5	8	2	1-2"	0	105mm Base Plate	OES - 105mm Base Plate and few unidentifiable HE frag. NOES - plow blade, wrench, pipe, and few hot rocks/soil.	5.50	6.00	0
A4G0392	Phase II	EM-61	C-5	37	3	2-6"	0	NA	OES - Unidentifiable HE frag. NOES - plow blade, wrench, pipe, steel bucket, handle, barbed wire, steel banding, nails, steel braces, skillet, steel bar, mule shoe, horse shoe, chain, hinge, hasp, stove parts and a few hot rocks/soil.	0.25	69.00	0
A4G0394	Phase II	EM-61	C-5	5	2	2-3"	0	NA	OES - Unidentifiable HE frag. NOES - Unidentifiable scrap metal and several hot rocks.	0.50	0.25	0
A4G0399	Phase II	EM-61	C-5	5	1	2"	0	NA	OES - Unidentifiable HE frag. NOES - Large cable LIP and several hot rocks.	0.25	5.00	0
A4G0426	Phase II	EM-61	C-4	8	1	3"	0	NA	OES - Unidentifiable HE frag. NOES - Several hot rocks.	0.33	0.00	0
A4G0427	Phase II	EM-61	C-4	7	0	NA	0	NA	NOES - unidentifiable scrap metal, hot rocks.	0.00	4.00	0
A4G0525	Phase I	EM61MK2	Includes 526									
A4G0526	Phase I	EM61MK2	C-5	66	11	0-12"	1	105mm HE	**UXO - 105mm HE low order (UXO),** OES - 57mm AP-T projectile (inert), 37mm projectile (inert), M series Fuze, and unidentifiable HE frag. NOES - Leaf spring, steel bars, nails, spikes, bolts, and some hot rocks/soil.	36.00	36.00	1
A4G0528	Phase I	EM61MK2	Includes 527	88	23	2-11"	0	NA	OES - 37mm pratice (inert), fuze frag, and unidentifiable frag. NOES - banding, red brick, wire, fence post, and hot rock.	7.00	22.00	0
A4G0529	M&F	Schonstedt		30	1	3"	0	57mm AP-T (inert)	OES - 57mm AP-T (inert). Noes - electrical box, metal scrap, and hot rock	12.00	2.00	0
A4G0530	M&F	Schonstedt		30	0	NA	0	NA	All NOES - metal scrap and hot rock.	0.00	0.50	0
A4G0531	M&F	Schonstedt		30	0	NA	0	NA	All NOES -hot rock.	0.00	0.00	0
A4G0532	Phase I	EM61MK2	C-6	48	32	1-4"	0	57mm, M51 FUZE, 37mm Frag	OES - 57mm AP-T (inert) M51 Series Fuze (inert) 37mm fragments, and unidentifiable frag. NOES - unidentifiable scrap metal, and few hot rocks	24.00	0.00	0
A4G0650	Phase I	EM61MK2	Includes 651	28	4	3-10"	0	57 mm (inert)	OES - 57 mm AP-T and unidentifiable HE fragments. NOES - horseshoe, hook, ax head, nail, and hot rock.			0
A4G0652	Phase I	EM61MK2	Includes 653	11	1	5"	0	NA	OES - unidentifiable frag. NOES - hot rocks.	1.00	0.00	3
A4G0655	Phase I	EM61MK2	Includes 654	36	18	2-6"	0	NA	OES - 81 mm mortar (inert), 7-60 mm mortar (inert), 81mm tail boom. NOES - wire, horse shoe, and hot rocks.	15.00	5.00	0

APPENDIX C
SUMMARY OF THE INTRUSIVE INVESIGATION
AREA 4

Grid ID	Phase I/ PhaseII/ M & F	Instrument Used	Grid Location	Total Anomalies Investigated	Number of OES Anomalies	Range of OES Depth (inches)	Number of UXO	Description UXO Items	Other Findings	Weight of OES (lbs)	Weight of NOES (lbs)	Number False Positives
A4G0658	Phase I	EM61MK2	D-6	34	1	5"	0	NA	OES - 1 small unspecified frag - could be misID. NOES - Numerous plow blades, a horseshoe, tools, several hot rocks/soil.	0.00	45.00	0
A4G0659	Phase I	EM61MK2										
A4G0668	Phase I	EM61MK2	D-5	20	1	24"	0	57mm	OES - 57mm AP-T projectile (inert) . NOES - Unidentifiable scrap metal	8.00	15.00	1
A4G0669	Phase I	EM61MK2	D-5	3	1	8"	0	NA	OES - 1 piece of HE fragment NOES - unidentifiable scrap metal and hot rock	0.10	0.25	0
A4G0030	Phase II	EM-61	C-3	34	26	3-12"	0	NA	OES - fuze and unidentifiable frag. NOES - metal scrap and hot rock	18.50	3.50	0
A4G0038	Phase II	EM-61	C-3	17	17	3-14"	0	M51 PD FUZE	OES - M51 PD Fuze, Unidentifiable HE frag. NOES - None.	12.00	0.00	0
A4G0039	Phase II	EM-61	C-3	44	38	1-24"	0	NA	OES - Lots of unidentifiable HE frag. NOES - Several hot rocks and 1 scrap metal.	25.50	0.50	0
A4G0040	Phase II	EM-61	C-3	26	11	0-6"	0	NA	OES - Lots of unidentifiable HE frag. NOES - Several hot rocks. Also SEED ITEM B-2	5.50	2.00	2
A4G0041	Phase II	EM-61	C-3	37	26	2-12"	0	37mm (inert)	OES - 37mm projectile (inert), Fuze, Lots of unidentifiable HE frag. NOES - Several hot rocks and unidentified scrap metal. Also SEED ITEM B-1	10.00	2.50	0
A4G0043	Phase II	EM-61	C-3	10	10	3-12"	0	M51 Fuze (inert)	OES - M51 Fuze (inert), Lots of unidentifiable HE frag. NOES - None	4.50	0.00	0
A4G0044	Phase II	EM-61	C-3	13	7	4-8"	0	NA	OES - Unidentifiable HE frag. NOES - Several hot rocks.	1.75	0.00	0
A4G0069	Phase II	EM-61	C-3	20	3	4-6"	0	NA	OES - unidentifiable frag. NOES - Seed Item B-3, metal scrap, and hot rock.	0.75	9.00	0
A4G0070	Phase II	EM-61	C-2/C-3	16	11	2-16"	0	NA	OES -unidentifiable frag. NOES - hot rock.	5.00	4.00	1
A4G0071	Phase II	EM-61	C-3		14	2-30" (UXO=30")	1	155mm Schrapnel	**UXO/OES - 155mm Shrapnel w/sheared fuze and black powder expelling charge for lead balls (UXO) BIP, 155mm Base Plate, misc unidentified fragments. NOES = metal rake head and several hot rocks.**	82.00	5.00	0
A4G0079	Phase II	EM-61	C-2	22	19	3-8"	0	NA	OES - unidentifiable frag. NOES - Seed Item B-4, and hot rock.	6.00	0.00	1
A4G0093	Phase II	EM-61	C-2	9	5	3-4"	1	2.36" HE rocket	**UXO/OES unfuzed 2.36" Bazooka Round from anomaly #4 - confirmed HE post BIP. OES - unidentifiable frag. NOES - hot rock.**	0.75	0.25	1
A4G0094	Phase II	EM-61	C-2	10	1	7"	0	NA	OES - half of 37mm shell. NOES - scrap metal and hot rock.	11.00	2.00	2
A4G0095	Phase II	EM-61	C-2	34	2	1-6"	0	NA	OES - unidentifiable frag. NOES - plow blades, nails, scrap metal, and hot rocks.	7.00	21.00	2
A4G0096	Phase II	EM-61	C-2	15	8	2-8"	0	NA	OES - unidentifiable frag. NOES - barb wire, plow blade, and hot rock.	1.00	6.00	2
A4G0097	Phase II	EM-61	C-2	9	2	2-5"	0	NA	OES - unidentifiable frag. NOES - plow blade and hot rocks.	10.00	1.00	0
A4G0161	Phase I	EM61MK2	C-2	13	3	2-10"	0	NA	OES - unidentifiable frag. NOES - wire, nail, and hot rock.	0.50	0.10	4
A4G0165	Phase I	EM61MK2	C-2	23	9	3-8"	0	NA	OES - unidentifiable HE frag. NOES - metal scrap and hot rock.	1.50		0
A4G0166	Phase I	EM61MK2	C-2	14	1	6"	0	NA	OES - unidentifiable HE frag. NOES - scrap metal and hot rocks.	0.20		0
A4G0167	Phase I	EM61MK2	C-2	8	4	2-3"	0	NA	OES - unidentifiable frag. NOES - wire and metal scrap.	1.00	1.20	0
A4G0001	Phase I	EM61MK2	A-5	7	0	NA	0	NA	All NOES - pipe, scrap metal, and hot rock.	0.00	4.00	4
A4G0003	Phase I	EM61MK2	A-5	20	0	NA	0	NA	All NOES - scrap metal and hot rocks.	0.00	1.00	0
A4G0007	Phase I	EM61MK2	A-5	21	0	NA	0	NA	All NOES - nail, chain, plow point, metal scrap, and hot rock.	0.00	8.20	0

APPENDIX C
SUMMARY OF THE INTRUSIVE INVESIGATION
AREA 4

Grid ID	Phase I/ PhaseII/ M & F	Instrument Used	Grid Location	Total Anomalies Investigated	Number of OES Anomalies	Range of OES Depth (Inches)	Number of UXO	Description UXO Items	Other Findings	Weight of OES (lbs)	Weight of NOES (lbs)	Number False Positives
A4G0008	Phase I	EM61MK2	A-5	9	0	NA	0	NA	All NOES - wrench, nail, metal scrap, and hot rock.	0.00	1.30	4
A4G0012	Phase II	EM-61	B-3	21	11	3-6"	0	NA	OES - Unidentifiable HE frag. NOES - hot rock.	4.00	0.00	0
A4G0013	M&F	Schonstedt	C-3	30	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	0
A4G0014	Phase II	EM-61	C-3	59	32	1-4"	0	37mm (inert)	OES - 37mm projectile TP (inert) and unidentifiable HE frag. NOES - mule shoe and hot rock.			1
A4G0018	Phase II	EM-61	B-3	27	18	4-8"	0	NA	OES - Unidentifiable HE frag. NOES - scrap metal and hot rocks	6.00	2.00	1
A4G0002	Phase I	EM61MK2	A-5	7	0	NA	0	NA	All NOES - scrap metal and hot rock	0.00	0.50	0
A4G0022	Phase II	EM-61	B-3						No anomalies present.			
A4G0027	Phase I	EM61MK2	D-3	19	1	2"	0	2.36" rocket inert	OES - 2.36" rocket (inert). NOES - Plow point, survey marker, and hot rocks.	2.00	2.00	5
A4G0033	Phase II	EM-61	B-3	1	0	NA	0	NA	All NOES - Hot rock (Note: qc spike dug)	0.00	0.00	0
A4G0034	Phase II	EM-61	B-3	14	0	NA	0	NA	All NOES - wire, rods, and nails.	0.00	0.00	0
A4G0035	Phase II	EM-61	B-3	1	0	NA	0	NA	All NOES - Hot rock	0.00	0.00	0
A4G0048	Phase II	EM-61	B-3	6	0	NA	0	NA	**All NOES - nail and Seed Item B-9**	0.00	1.00	2
A4G0049	Phase II	EM-61	B-3	5	0	NA	0	NA	All NOES - scrap metal, wire, and hot rocks.	0.00	3.00	0
A4G0050	Phase II	EM-61	B-3	10	1	4"	0	NA	OES - Unidentifiable. NOES - plow point, scrap metal, and hot rock.	0.00		0
A4G0051	Phase II	EM-61	B-3	2	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	0
A4G0058	Phase II	EM-61	D-3	11	0	NA	0	NA	All NOES - Barb wire, scrap metal, and hot rock.	0.00	2.00	0
A4G0059	Phase II	EM-61	D-3	3	0	NA	0	NA	All NOES - Scrap metal and hot rock. Note: qc spike dug as false positive.	0.00	1.00	0
A4G0060	Phase II	EM-61	D-3	1	0	NA	0	NA	All NOES - hot rock	0.00	0.00	0
A4G0061	Phase II	EM-61	D-3	7	0	NA	0	NA	All NOES - hot rock	0.00	0.00	0
A4G0065	Phase II	EM-61	D-3	2	0	NA	0	NA	All NOES - hot rock	0.00	0.00	0
A4G0066	Phase II	EM-61	D-2	3	0	NA	0	NA	All NOES - scrap metal and hot rock.	0.00	0.10	0
A4G0075	Phase II	EM-61	B-3	18	0	NA	0	NA	All NOES - scrap metal, can, hot rock, and Seed Item B-6.	0.00		2
A4G0082	Phase II	EM-61	C-2						No anomalies present.			
A4G0084	Phase II	EM-61	D-2	3	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	0
A4G0085	Phase II	EM-61	D-2	5	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	1
A4G0086	Phase II	EM-61	D-2	13	0	NA	0	NA	All NOES - cable, scrap metal, and hot rock.	0.00	57.00	0
A4G0100	Phase I	EM61MK2	A-5	12	0	NA	0	NA	All NOES - scrap metal and hot rock.	0.00	2.50	6
A4G0101	Phase I	EM61MK2	C-8	19	0	NA	0	NA	All NOES - nails, metal scrap, and hot rock.	0.00		0
A4G0102	Phase I	EM61MK2	C-8	11	0	NA	0	NA	All NOES - horse shoe, plow point, wire, and hot rock.	0.00		0
A4G0103				3	0	NA	0	NA	All NOES - spike, metal scrap, and hot rock.	0.00	2.00	0
A4G0104	Phase I	EM61MK2	C-8	21	0	NA	0	NA	All NOES - bolts, screwdriver, plowpoint, scrap metal, and hot rocks.	0.00	0.00	3
A4G0105	Phase I	EM61MK2	C-8	12	0	NA	0	NA	All NOES - hot rocks.	0.00	0.00	0
A4G0106	Phase I	EM61MK2	C-8	10	0.00	NA	0	NA	All NOES - Latch hook, wrench, and horse shoe.	0		0
A4G0107	Phase I	EM61MK2	C-8	6	0.00	NA	0	NA	All NOES - washer, bolt, and hot rock	0		0
A4G0108	Phase I	EM61MK2	C-7	4	0	NA	0	NA	All NOES - shipping clip, wire, and metal spike.	0.00	1.00	0
A4G0109	Phase I	EM61MK2	C-7	8	0	NA	0	NA	All NOES - Horse shoe, bolt, wrench, metal scrap, and hot rock.	0.00		0
A4G0111	Phase I	EM61MK2	C-7	2	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	0

APPENDIX C
SUMMARY OF THE INTRUSIVE INVESIGATION
AREA 4

Grid ID	Phase I/ PhaseII/ M & F	Instrument Used	Grid Location	Total Anomalies Investigated	Number of OES Anomalies	Range of OES Depth (inches)	Number of UXO	Description UXO Items	Other Findings	Weight of OES (lbs)	Weight of NOES (lbs)	Number False Positives
A4G0113	Phase I	EM61MK2	C-7	3	0	NA	0	NA	All NOES - plow point, horse shoe, and metal scrap.	0.00	2.00	0
A4G0114	Phase I	EM61MK2	C-7	9	0	NA	0	NA	All NOES - spring, pipe, scrap metal, and hot rock.	0.00		0
A4G0115	Phase II	EM-61	C-2	3	2	1-12"	0	NA	OES - rocket motor (inert) and unidentifiable frag. NOES - hot rock.	1.50	0.00	0
A4G0120	Phase II	EM-61	B-2	0					No anomalies present.			
A4G0121	Phase II	EM-61	B-2	4	0	NA	0	NA	All NOES - horse shoes, plow points, and bolts.	0.00	9.00	0
A4G0124	Phase I	EM61MK2	C-7	5	2	6"	0	NA	OES - unidentified scrap. NOES - scrap metal and hot rock.	0.50	1.50	0
A4G0126	Phase I	EM61MK2	C-8	11	1	2"	0	NA	OES - unidentified scrap. NOES - scrap metal.	15.00	0.25	0
A4G0127	Phase I	EM61MK2	C-8	13	5	2-6"	0	NA	OES - unidentified scrap. NOES - scrap metal and hot rocks.	1.00	1.50	1
A4G0128	Phase I	EM61MK2	C-8	5	0	NA	0	NA	All NOES - metal scrap.	0.00	3.00	0
A4G0130	Phase I	EM61MK2	C-7	22	0	NA	0	NA	All NOES - Fuze clip, plow point, metal scrap, and hot rock.			0
A4G0131	Phase I	EM61MK2	C-7	8	0	NA	0	NA	All NOES - nail, spring, fence post, metal scrap, and hot rock.	0.00		0
A4G0132	Phase I	EM61MK2	C-7	12	0	NA	0	NA	All NOES - plow point, spring, horse shoe, metal scrap, and hot rock.	0.00		0
A4G0133	Phase I	EM61MK2	C-7	15	0	NA	0	NA	All NOES - scrap metal and hot rock.	0.00	0.10	0
A4G0134	Phase I	EM61MK2	C-7	4	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	0
A4G0135	Phase I	EM61MK2	C-7	15	3	1-2"	0	81mm practice mortar (inert)	OES - 81mm practice mortar (inert) and unidentified HE frag. NOES - scrap metal and hot rock.	19.00	6.00	0
A4G0137	Phase I	EM61MK2	D-7	35	0	NA	0	NA	All NOES - plow point, cutting blade, horse shoe, scrap metal, and hot rock.	0.00		4
A4G0138	Phase I	EM61MK2	D-7	13	0	NA	0	NA	All NOES - ax head, horse shoe, plow point, metal scrap, and hot rock.	0.00		0
A4G0141	Phase II	EM-61	C-2	3	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	0
A4G0142	Phase II	EM-61	C-2	4	0	NA	0	NA	All NOES - wire, fence post, and scrap metal.	0.00	2.00	1
A4G0143	Phase I	EM61MK2	D-7	10	0	NA	0	NA	All NOES - scrap metal	0.00		3
A4G0144	Phase I	EM61MK2	D-7	3	3	1-3"	0	NA	OES - unidentified HE frag.	0.50	0.00	0
A4G0145	Phase I	EM61MK2	D-7	12	0	NA	0	NA	All NOES - scrap metal and hot rock.	0.00		3
A4G0147	Phase I	EM61MK2	C-2	4	1	6"	0	NA	OES - unidentifiable frag. NOES - wire, scrap, and hot rock.	2.00	3.00	0
A4G0148	Phase I	EM61MK2	C-2	6	0	NA	0	NA	NOES - air fitting and hot rocks.	0.00	0.50	0
A4G0149	Phase I	EM61MK2	C-1	34	0	NA	0	NA	All NOES - plow point, hand crank, scrap metal, and hot rock.	0.00		1
A4G0150	Phase I	EM61MK2	C-1	26	0	NA	0	NA	All NOES - plow point, metal scrap and hot rocks.	0.00	5.00	2
A4G0151	Phase I	EM61MK2										
A4G0152	Phase I	EM61MK2	C-1	17	0	NA	0	NA	All NOES - pliers, bolts, metal scrap, and hot rocks.	0.00		1
A4G0153	Phase II	EM-61	C-2	2	1	2"	0	NA	OES - unidentifiable frag. NOES - horse shoe.	0.20	1.00	0
A4G0154	Phase I	EM61MK2	C-1	17	2	4-5"	0	NA	OES - Two 60mm mortar fin assemblies. NOES - hook, metal scrap, and hot rocks.	0.00		1
A4G0155	Phase I	EM61MK2	C-1	10	0	NA	0	NA	All NOES - spring, horse shoe, metal scrap, and hot rocks.	0.00		1
A4G0156	Phase I	EM61MK2	C-1	2	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	0
A4G0157	Phase I	EM61MK2	C-1	11	0	NA	0	NA	All NOES - nail, can, and hot rocks.	0.00		0
A4G0158	Phase I	EM61MK2	C-1	7	0	NA	0	NA	All NOES - plow point, wire, and hot rock.	0.00	1.50	0
A4G0163	Phase II	EM-61	C-2	1	1	3"	0	NA	OES - unidentifiable frag.	0.30	0.00	0
A4G0163	Phase I	EM61MK2	C-2	1	1	3"	0	NA	OES - unidentifiable frag	0.00	0.20	0

APPENDIX C
SUMMARY OF THE INTRUSIVE INVESIGATION
AREA 4

Grid ID	Phase I/ PhaseII/ M & F	Instrument Used	Grid Location	Total Anomalies Investigated	Number of OES Anomalies	Range of OES Depth (inches)	Number of UXO	Description UXO Items	Other Findings	Weight of OES (lbs)	Weight of NOES (lbs)	Number False Positives
A4G0164	Phase II	EM 61	C-2	3	3	3-6"	0	NA	OES - unidentifiable frag	1.00	0.00	0
A4G0171	Phase I	EM61MK2	B-4	63	0	NA	0	NA	All NOES - horse shoe, plow blade, chain, metal scrap, and hot rocks.	0.00		1
A4G0173	Phase I	EM61MK2	C-7	4	0	NA	0	NA	All NOES - horse shoe, wrench, and metal scrap.	0.00		0
A4G0174	Phase I	EM61MK2	C-7	3	0	NA	0	NA	All NOES - plow point and scrap metal.	0.00		0
A4G0175	Phase I	EM61MK2	C-7	9	0	NA	0	NA	All NOES - scrap metal and hot rock.	0.00	1.50	2
A4G0176	Phase II	EM-61	C-2	3	3	2-3"	0	NA	OES - unidentifiable frag.	1.10	0.00	0
A4G0177	Phase II	EM-61	C-2	5	1	4"	0	NA	OES - unidetifiable frag. NOES - Seed Item 5B, wrench, plow blade, and hot rocks.	0.20	5.00	0
A4G0178	Phase II	EM-61	C-2	3	0	NA	0	NA	All NOES - wire and plow blade.	0.00	3.00	0
A4G0182	Phase II	EM-61	D-2	4	0	NA	0	NA	All NOES - hot rocks.	0.00	0.00	0
A4G0184	Phase II	EM-61	C-2	2	0	NA	0	NA	All NOES - hot rocks.	0.00	0.00	0
A4G0186	Phase II	EM-61	D-2						No anomalies present.			
A4G0187	Phase II	EM-61	D-2	1	0	NA	0	NA	All NOES - scrap metal.	0.00	0.50	0
A4G0188	Phase II	EM-61	C-2	6	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	2
A4G0189	Phase II	EM-61	C-2	13	0	NA	0	NA	All NOES - wire and scrap metal.	0.00	1.00	3
A4G0190	Phase I	EM61MK2	D-3	4	1	2"	0	2.36" rocket (inert)	OES - 2.36" rocket (inert). NOES - plow point and metal scrap.	1.50	2.50	0
A4G0191	Phase I	EM61MK2	D-3	18	3	0-3"	0	NA	OES - unidentifiable HE frag. NOES - metal scrap and hot rock.	7.00	8.00	1
A4G0192	Phase I	EM61MK2	D-3	14	0	NA	0	NA	All NOES - wire, lid, bar, scrap metal, and hot rock.	0.00		0
A4G0193	Phase I	EM61MK2	D-3	4	0	NA	0	NA	All NOES - hot rocks	0.00	0.00	0
A4G0194	Phase I	EM61MK2	E-3	6	0	NA	0	NA	All NOES - scrap metal and hot rocks.	0.00	1.00	1
A4G0195	Phase I	EM61MK2	F-3	4	0	NA	0	NA	All NOES - scrap metal	0.00	4.00	0
A4G0196	Phase II	EM-61	C-2	9	0	NA	0	NA	All NOES - shipping clip for fuze and hot rocks.	0.00	0.10	0
A4G0197	Phase I	EM61MK2		32	8	1-8"	0	NA	OES - unidentifiable frag. NOES - metal scrap and hot rock.	2.00	1.00	1
A4G0198	Phase I	EM61MK2		21	5	0-4"	0	NA	OES - unidentifiable frag. NOES - hot rocks.	1.50	0.00	0
A4G0199	Phase II	EM-61	C-2	2	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	0
A4G0200	Phase II	EM-61	C-2	1	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	1
A4G0201	Phase II	EM-61	C-2	1	1	NA	0	NA	All NOES - 50 cal. shell.	0.00	0.05	0
A4G0202	Phase I	EM61MK2	D-3	5	0	NA	0	NA	All NOES - scrap metal and hot rock.	0.00	0.10	2
A4G0203	Phase II	EM-61	C-2	1	0	NA	0	NA		0.00	0.00	1
A4G0204	Phase II	EM-61	C-2	4	0	NA	0	NA	All NOES - wrench, lid, bed spring.	0.00	3.00	0
A4G0205	Phase II	EM-61	C-2	2	0	NA	0	NA	All NOES - plow blade and scrap.	0.00	3.00	0
A4G0206	Phase II	EM-61	B-2	0					No anomalies present.	0.00	2.00	0
A4G0210	Phase II	EM-61	C-2	0					No anomalies present.			
A4G0211	Phase II	EM-61	C-2	1	0	NA	0	NA	All NOES - hot rock	0.00	0.00	0
A4G0212	Phase II	EM-61	C-1	15	0	NA	0	NA	All NOES - plow point, horse shoe, and hot rocks.	0.00	6.00	7
A4G0213	Phase II	EM-61	C/D-1	7	0	NA	0	NA	All NOES - scrap metal and hot rocks	0.00	2.00	0
A4G0215	Phase II	EM-61	C-1	55	0	NA	0	NA	All NOES - scrap metal and hot rocks.	0.00	22.00	0
A4G0222	Phase II	EM-61		6	0	NA	0	NA	All NOES - banding and hot rocks.	0.00	1.00	0
A4G0223	Phase II	EM-61	D-8	30	0	NA	0	NA	All NOES - plow point, nail, metal scrap, and hot rock.	0.00	3.00	4
A4G0224	Phase II	EM-61	D-7	11	0	NA	0	NA	All NOES - plow point, barb wire, and metal scrap.	0.00	3.00	9

APPENDIX C
SUMMARY OF THE INTRUSIVE INVESIGATION
AREA 4

Grid ID	Phase I/ PhaseII/ M & F	Instrument Used	Grid Location	Total Anomalies Investigated	Number of OES Anomalies	Range of OES Depth (Inches)	Number of UXO	Description UXO Items	Other Findings	Weight of OES (lbs)	Weight of NOES (lbs)	Number False Positives
A4G0226	Phase II	EM-61	C-7	8	0	NA	0	NA	All NOES - metal scrap and hot rocks.	0.00	0.50	0
A4G0227	Phase II	EM-61	C-7	5	0	NA	0	NA	All NOES - pipe and scrap wire.	0.00	8.50	1
A4G0229	Phase II	EM-61	B-7	25	0	NA	0	NA	All NOES - nail, barb wire, trsh pit, junk, metal scrap, and hot rock.	0.00	10.00	0
A4G0231	Phase II	EM-61	C-7	37	0	NA	0	NA	All NOES - barb wire, nail, rod, metal scrap, and hot rocks.	0.00	1.25	0
A4G0232	M&F	Schonstedt	C-7	30	0	NA	0	NA	All NOES - wire and hot rock. Mag/Flag grid.	0.00	2.00	0
A4G0233	Phase II	EM-61	C-7	2	0	NA	0	NA	All NOES - horse shoe and hot rock.	0.00	2.00	0
A4G0234	Phase II	EM-61	D-7	2	0	NA	0	NA	All NOES - scrap metal	0.00	2.50	0
A4G0235	Phase II	EM-61	D-7	4	0	NA	0	NA	All NOES - barb wire and scrap metal.	0.00	5.50	1
A4G0236	Phase II	EM-61	C-7	1	0	NA	0	NA	All NOES - scrap metal	0.00	2.00	0
A4G0237	Phase II	EM-61	C-7	13	0	NA	0	NA	Various unidentifiable scrap metal. One hot rock.	0.00	13.00	3
A4G0238	Phase II	EM-61	C-7	14	0	NA	0	NA	All NOES - scrap metal and hot rocks.	0.00	0.30	0
A4G0239	Phase II	EM-61	C-7	5	0	NA	0	NA	All NOES - horse shoe, hinge, ax head, and hot rocks.	0.00	5.00	0
A4G0240	Phase II	EM-61	C-7	10	0	NA	0	NA	All NOES - knife, latch, springs, wire, and hot rocks.	0.00	6.00	0
A4G0241	M & F	Schonstedt	C-7	30	0	NA	0	NA	All NOES - steel plate, can, metal scrap, and hot rock.			
A4G0243	Phase II	EM-61	D-6	2	0	NA	0	NA	All NOES - horse shoe and hot rock.	0.00	2.00	2
A4G0246	Phase II	EM-61	C-6									
A4G0251	Phase I	EM61MK2	C-4	8	4	2-4"	0	NA	OES - heavy case frag. NOES - rebar, sheet metal, and hot rocks.	3.50	4.00	0
A4G0252	Phase I	EM61MK2										
A4G0258	Phase I	EM61MK2	B-2	55	1	4"	0	NA	OES - 37mm frag. NOES - scrap metal and hot rocks.	0.25	4.00	0
A4G0259	Phase I	EM61MK2	B-2	33	0	NA	0	NA	All NOES - scrap metal and hot rocks.	0.00	6.00	0
A4G0265	Phase I	EM61MK2	A-4	3	0	NA	0	NA	All NOES - hot rocks.			
A4G0266	Phase I	EM61MK2	A-4/B-4	9	0	NA	0	NA	All NOES - metal scrap and hot rock.	0.00	10.00	2
A4G0267	Phase I	EM61MK2	B-4	9	0	NA	0	NA	All NOES - metal scrap and hot rock.	0.00	1.75	2
A4G0268	Phase I	EM61MK2	B-4	11	1	8"	0	NA	OES - mortar fin. NOES - metal scrap and hot rock.	1.00	2.00	2
A4G0271	Phase I	EM61MK2	B-4	15	2	3-6"	0	NA	OES - unidentifiable frag. NOES - metal scrap and hot rock.	2.00	13.00	2
A4G0278	Phase I	EM61MK2	D-1	3	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	0
A4G0279	Phase I	EM61MK2	D-1	7	0	NA	0	NA	NOES - hot rocks	0.00	0.00	3
A4G0280	Phase I	EM61MK2	D-1	7	0	NA	0	NA	All NOES - wire and hot rock.	0.00	0.50	1
A4G0281	Phase I	EM61MK2	D-1	8	0	NA	0	NA	All NOES - cable and hot rock.	0.00	2.00	0
A4G0286	Phase II	EM-61	C-6	43	34	1-4"	0	M51 PD FUZE	OES - M51 PD FUZE. NOES - Unidentifiable scrap, barb wire, and few hot rocks.	18.00	2.50	0
A4G0290	Phase I	EM61MK2		14	5	3-4"	0	NA	OES - unidentifiable frag. NOES - metal scrap and hot rock.	4.50	4.20	0
A4G0292	Phase I	EM61MK2	C-4	24	14	1-5"	0	NA	OES - unidentifiable frag. NOES - hot rock.	6.00	0.00	0
A4G0293	Phase I	EM61MK2	C-4	23	4	2-3"	0	NA	OES - unidentifiable frag. NOES - hot rocks.	5.00	0.00	3
A4G0294	Phase I	EM61MK2	C-4	36	4	2-3"	0	NA	OES - unidentifiable frag. NOES - hot rocks.	1.50	0.00	0
A4G0297	Phase I	EM61MK2	C4	20	4	2-8"	0	M58 base fuze (inert)	OES - heavy case frag and M58 base fuze (inert).NOES - nail, can, bar, and hot rocks.	2.00	2.00	2
A4G0298	Phase I	EM61MK2	C4	11	2	4-6'	0	NA	OES - heavy case frag. NOES - hot rocks.	1.00	0.00	0
A4G0300	Phase I	EM61MK2	D-3	14	7	2-4'	0	NA	OES - unidentifiable frag. NOES - scrap metal and hot rock.	1.00	4.00	1

APPENDIX C
SUMMARY OF THE INTRUSIVE INVESIGATION
AREA 4

Grid ID	Phase I/ PhaseII/ M & F	Instrument Used	Grid Location	Total Anomalies Investigated	Number of OES Anomalies	Range of OES Depth (Inches)	Number of UXO	Description UXO Items	Other Findings	Weight of OES (lbs)	Weight of NOES (lbs)	Number False Positives
A4G0313	Phase I	EM61MK2		0					No anomalies present.			
A4G0314	Phase II	EM-61	C-5									
A4G0323	Phase II	EM-61	D-5	6	0	NA	0	NA	NOES - Barb wire and few hot rocks	0.00	0.50	0
A4G0337	Phase II	EM-61	D-5	2	0	NA	0	NA	NOES - Few hot rocks	0.00	0.00	0
A4G0338	Phase II	EM-61	D-5	4	0	NA	0	NA	NOES - Few hot rocks	0.00	0.00	0
A4G0339	Phase II	EM-61	D-5	3	0	NA	0	NA	NOES - Unidentifiable scrap metal and few hot rocks	0.00	2.00	0
A4G0348	Phase II	EM-61	C-5	41	13	2-12"	0	2 M51 PD Fuzes (inert)	OES - Two M51 PD Fuzes (inert) and unidentifiable frag. NOES - rod, wire, handle, plowblade, horse shoe, and hot rocks.	16.50	45.00	0
A4G0351	Phase II	EM-61	B-5	8	0	NA	0	NA	All NOES - metal scrap and hot rocks.	0.00	5.00	0
A4G0352	Phase II	EM-61	B-5	3	0	NA	0	NA	All NOES - hot rocks.	0.00	0.00	0
A4G0376	Phase I	EM61MK2										
A4G0377	Phase I	EM61MK2										
A4G0398	Phase II	EM-61	D-5	5	0	NA	0	NA	NOES - Unidentifiable scrap, plow blade, few hot rocks	0.00	6.00	0
A4G0401	Phase II	EM-61	B-5	5	0	NA	0	NA	All NOES - scrap metal and hot rocks.	0.00	4.20	0
A4G0409	Phase II	EM-61	A-5	1	0	NA	0	NA	All NOES - plow point.	0.00	4.00	0
A4G0422	Phase II	EM-61	C-4	5	1	3"	0	NA	OES - unidentifiable scrap. NOES - metal scrap.	1.00	4.00	0
A4G0425	M&F	Schonstedt	C-4	30	0	NA	0	NA	NOES - can, small unidentifiable scrap metal, many hot rocks.	0.00	1.00	0
A4G0433	Phase II	EM-61	C-4	4	0	NA	0	NA	NOES - unidentifiable scrap metal, hot rocks.	0.00	1.00	0
A4G0438	Phase II	EM-61	C-4	22	0	NA	0	NA	All NOES - metal scrap.	0.00	14.00	0
A4G0439	Phase II	EM-61	C-4	26	2	3-4"	0	37mm fuze (inert)	OES - 37mm fuze (inert) and unidentifiable frag. NOES - metal scrap and hot rock.	2.50	19.00	1
A4G0440	Phase II	EM-61	C-4	4	0	NA	0	NA	All NOES - metal scrap and hot rock.	0.00	0.60	1
A4G0441	Phase II	EM-61	C-4	4	0	NA	0	NA	All NOES - hot rocks.	0.00	0.00	1
A4G0443	Phase II	EM-61	D-4	4	0	NA	0	NA	All NOES - metal scrap and hot rock.	0.00	0.50	0
A4G0444	Phase II	EM-61	D-4	4	0	NA	0	NA	All NOES - plow point and hot rock.	2.00	0.00	0
A4G0447	Phase II	EM-61	C-4	3	2	3-4"	0	NA	OES - unidentifiable frag.	0.50	0.00	1
A4G0450	M&F	Schonstedt	C-4	30	0	NA	0	NA	All NOES - hot rocks.	0.00	0.00	0
A4G0451	Phase II	EM-61	D-4	3	0	NA	0	NA	All NOES - hot rocks.	0.00	0.00	0
A4G0452	Phase II	EM-61	D-4	3	0	NA	0	NA	All NOES - hot rocks.	0.00	0.00	0
A4G0453	Phase II	EM-61	C-4	10	4	1-5"	0	NA	OES - heavy case frag. NOES - hot rocks.	2.00	0.00	0
A4G0456	Phase II	EM-61	C-4	11	3	2-6"	0	NA	OES - unidentifiable frag. NOES - hot rocks.	2.00	0.00	1
A4G0461	M&F	Schonstedt		30	0	NA	0	NA	All NOES - hot rocks.	0.00	0.00	0
A4G0463	Phase II	EM-61	B-4	1	0	NA	0	NA	All NOES - scrap	0.00	0.50	0
A4G0465	Phase II	EM-61	B-4	1	0	NA	0	NA	All NOES - metal scrap.	0.00	0.50	0
A4G0469	Phase II	EM-61	B-4	7	0	NA	0	NA	All NOES - metal scrap and hot rock.	0.00	3.00	0
A4G0472	Phase II	EM-61	B-4	2	0	NA	0	NA	All NOES - metal scrap.	0.00	1.00	0
A4G0474	Phase II	EM-61	B-4	2	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	0
A4G0477	Phase II	EM-61	B-4	5	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	0
A4G0478	Phase II	EM-61	B-4	6	0	NA	0	NA	All NOES - metal scrap and hot rock.	0.00	2.00	0
A4G0480	Phase II	EM-61	B-4	2	0	NA	0	NA	All NOES - rod and hot soil.	0.00	1.00	0

APPENDIX C
SUMMARY OF THE INTRUSIVE INVESIGATION
AREA 4

Grid ID	Phase I/ PhaseII/ M & F	Instrument Used	Grid Location	Total Anomalies Investigated	Number of OES Anomalies	Range of OES Depth (inches)	Number of UXO	Description UXO Items	Other Findings	Weight of OES (lbs)	Weight of NOES (lbs)	Number False Positives
A4G0481	Phase II	EM-61	B-4	4	0	NA	0	NA	All NOES - horse shoe and hot rock.	0.00	2.00	1
A4G0482	Phase II	EM-61	A-4	29	0	NA	0	NA	All NOES - metal scrap and hot rock.	0.00	14.00	0
A4G0483	Phase II	EM-61	B-4	6	0	NA	0	NA	All NOES - Seed Item B-8, nail, plow blade, and hot rock.	0.00	5.00	0
A4G0484	Phase II	EM-61	B-4	5	0	NA	0	NA	All NOES - pipe, horse shoe, cable.	0.00	5.00	2
A4G0486	Phase II	EM-61	B-4	12	0	NA	0	NA	All NOES - Seed Item B-10, barb wire, and hot soil.	0.00	1.00	6
A4G0487	Phase II	EM-61	B-4	12	2	1-8"	0	NA	OES - unidentifiable frag. NOES - mule shoe, wire, nails, and hot soil.	0.50	2.00	0
A4G0511	Phase I	EM61MK2										
A4G0512	Phase I	EM61MK2	C-3	47	15	2-6"	0	NA	OES - unidentifiable frag. NOES - can and hot rock		0.00	0
A4G0513	Phase I	EM61MK2	C-4	7	4	5"	0	NA	OES - heavy case frag. NOES - horse shoe and hot rocks.		2.00	0
A4G0514	Phase I	EM61MK2										
A4G0520	Phase I	EM61MK2	C-4	23	7	1-5"	0	37mm practice (inert)	OES - 37 mm practice (inert) and heavy case frag. NOES - hot rock	8.00	0.00	0
A4G0521	Phase I	EM61MK2	C-4	17	4	2-3"	0	NA	OES - unidentifiable frag. NOES - hot rock.	5.00	0.00	0
A4G0522	Phase I	EM61MK2	C-4	18	6	1-2"	0	NA	OES - heavy case frag. NOES - hot rocks.	0.00	0.00	0
A4G0534	Phase I	EM61MK2										
A4G0535	Phase I	EM61MK2	D-5	13	0	NA	0	NA	NOES - Horse shoe, axe head, metal bar, and hot rocks	0.00	6.50	0
A4G0536	Phase I	EM61MK2	D-5	2	0	NA	0	NA	NOES - 12 gauge cartridge and hot rocks	0.00	0.10	0
A4G0664	Phase I	EM61MK2	C-2	8	0	NA	0	NA	All NOES - horse shoe, feeder, plow blade, and hot rocks.	0.00	10.00	1
A4G0670	Phase I	EM61MK2	C-2	15	2	2"	0	NA	OES - unidentifiable frag. NOES - 50 cal AP, plow blade, metal scrap, and hot rock.	0.25	3.00	1
A4G0672	Phase I	EM61MK2	C-2	6	0	NA	0	NA	NOES - nails and hot rock.	0.00	0.00	0
A4G0673	Phase I	EM61MK2	C-2	7	2	3-12"	0	NA	OES - unidentifiable frag. NOES - spring, pipe, metal scrap, and hot rock.	0.25	2.00	0
A4G0674	Phase I	EM61MK2	C-2	5	0	NA	0	NA	All NOES - spring, plow blade, and hot rock.	0.00	2.00	0
A4G0700	Phase I	EM61MK2	C-6	55	29	1-10"	0	M51 FUZE	OES - M51 Series Fuze (inert) and unidentifiable frag. NOES - horse shoe and hot dirt and hot rocks	14.50	0.50	0
A4G0800	Phase I	EM61MK2	C-2	2	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	0
A4G1445	Phase II	EM-61	??	3	0	NA	0	NA	All NOES - hot rocks	0.00	0.00	0
A4T0257	Phase I	EM61MK2		52	0	NA	0	NA	All NOES - bolts, metal scrap, and hot rock.	0.00	0.20	0
A4T0259	Phase I	EM61MK2	D-3	57	0	NA	0	NA	All NOES - barb wire, shot gun shells, plow blades, cable, metal scrap, and hot rocks.			
Totals for Area 4 Proper Grids				4137	1118		5			960	1154	149

APPENDIX C
SUMMARY OF THE INTRUSIVE INVESTIGATION
AREA 5

Grid ID	Phase I/ Phase II/ M & F	Instrument Used	Grid Location	Total Anomalies Selected	Number of OES Anomalies	Range of OES Depth (inches)	Number of UXO	Description UXO Items	Other Findings	Weight of OES (lbs)	Weight of NOES (lbs)	Number False Positives
A5G0001	Phase II	EM-61	C-11	7	0	NA	0	NA	All NOES - nail and plow point.	0.00	4.10	3
A5G0002	Phase II	EM-61	C-11	0	0				No anomalies present.			
A5G0006	Phase II	EM-61	B-9	24	0	NA	0	NA	All NOES - wire, rebar, scrap metal, and hot rock.	0.00	19.50	0
A5G0009	Phase II	EM-61	C-9	4	0	NA	0	NA	All NOES - horseshoes and chain.	0.00	4.00	0
A5G0010	Phase II	EM-61	C-8	16	0	NA	0	NA	All NOES - trash pit, metal scrap, and hot rock.	0.00	16.00	0
A5G0012	Phase II	EM-61	C-8	4	0	NA	0	NA	All NOES - 2 horseshoes, piece of scrap metal, 1 hot rock.	0.00	3.00	0
A5G0016	Phase II	EM-61	C-8	41	0	NA	0	NA	All NOES - metal scrap and hot rock.	0.00	18.00	0
A5G0018	Phase II	EM-61	B-8	9	1	0"	0	Plate to M4 anti-tank mine	OES - Spider plate to a M15 anti-tank mine NOES - scrap metal and hot rock.	1.00	3.50	3
A5G0019	Phase II	EM-61	B-8	1	0	NA	0	NA	FP - identified as stump, which induced instrument response.	0.00	0.00	1
A5G0020	Phase II	EM-61	B-8	0	0				No anomalies present.			
A5G0021	Phase II	EM-61	B-8	45	0	NA	0	NA	All NOES - horse shoe, hinges, handles, scrap metal, and hot rock.	0.00	23.00	0
A5G0023	Phase II	EM-61	B-8	2	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	0
A5G0024	Phase II	EM-61	B-8	3	0	NA	0	NA	All NOES - Hot rock.	0.00	0.00	1
A5G0025	Phase II	EM-61	B-8	9	0	NA	0	NA	All NOES - plow point, rod, and hot rock.	0.00	5.50	4
A5G0026	Phase II	EM-61	B-7	0 - qc spike was selected to be dug	0	NA	0	NA	QC spike location was determined to be hot rock.	0.00	0.00	0
A5G0028	M&F	Schonstedt	B-7	30	0	NA	0	NA	All NOES- plow point, horse shoe, scrap metal and hot rock.	0.00	11.00	0
A5G0029	Phase II	EM-61	B-7	8	0	NA	0	NA	All NOES - sprinkler parts and hot rocks.	0.00	1.00	1
A5G0031	Phase II	EM-61	B-7	15	0	NA	0	NA	All NOES - plow point, rod, buckle, cultivator tine, and metal scrap.	0.00	20.00	0
A5G0032	Phase II	EM-61	A-7	6	0	NA	0	NA	all NOES - horse shoe, bolt, metal scrap, and hot rock.	0.00	3.50	0
A5G0033	Phase II	EM-61	B-7	2	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	1
A5G0034	Phase II	EM-61	B-7	1	0	NA	0	NA	All NOES - hot rock.	0.00	0.00	0
A5G0035	Phase II	EM-61	B-7	8	0	NA	0	NA	All NOES - wire and unidentifiable scrap metal.	0.00	1.00	4
A5G0039	Phase II	EM-61	A-7	8	0	NA	0	NA	All NOES - door hook, horse shoe, and hot rock.	0.00	3.00	0
A5G0040	Phase II	EM-61	A-7	32	0	NA	0	NA	All NOES - wire, nails, misc unidentifiable scrap metal, steel rods.	0.00	34.00	0
A5G0046	Phase II	EM-61	E-8	6	0	NA	0	NA	All NOES - hot rocks.	0.00	0.00	2
A5G0051	M&F	Schonstedt	D-8	30	0	NA	0	NA	All NOES - barb wire, scrap metal, and hot rock.	0.00	1.00	0
A5G0052	Phase II	EM-61	D-7	0	0				Note: No anomalies selected to be dug.			
A5G0053	Phase II	EM-61	D-7	36	0	NA	0	NA	All NOES - trash pit, metal scrap, and hot rocks.	0.00	27.00	0
A5G0054	Phase II	EM-61	B-10	2	0	NA	0	NA	All NOES - metal spike	0.00	0.25	1
A5G0115	Phase I	EM61MK2	C-10	1	0	NA	0	NA	All NOES - pipe.	0.00	1.00	0
A5G0116	Phase I	EM61MK2	C-10	2	0	NA	0	NA	All NOES - bolt and hot rock.	0.00	0.05	0

APPENDIX C
SUMMARY OF THE INTRUSIVE INVESTIGATION
AREA 5

A5G0117	Phase I	EM61MK2	C-10	4	0	NA	0	NA	All NOES - plow point, horse shoe, bolt, and hot rock.	0.00	5.00	0
A5G0118	Phase I	EM61MK2	C-10	8	0	NA	0	NA	All NOES - plow point, pipe, nut and metal scrap.	0.00	12.00	0
A5G0119	Phase I	EM61MK2	C-10	6	0	NA	0	NA	All NOES - pipe, bolt, scrap metal, and hot rock.	0.00	3.00	0
A5G0120	Phase I	EM61MK2	C-10	0	0				No anomalies present.			
A5G0122	Phase I	EM61MK2	C-10	5	0	NA	0	NA	All NOES - plow point and horse shoe.	0.00	4.50	3
A5G0139	Phase I	EM61MK2	D-8	9	0	NA	0	NA	All NOES - hot rocks.	0.00	0.00	3
A5G0140	Phase I	EM61MK2	D-8	5	0	NA	0	NA	All NOES - hot rocks.	0.00	0.00	0
A5G0141	Phase I	EM61MK2	D-8	8	0	NA	0	NA	All NOES - wire, hooks, and scrap metal.	0.00	0.00	0
A5G0142	Phase I	EM61MK2	D-8	5	0	NA	0	NA	All NOES - horse shoe, and hot rock.	0.00	2.00	0
A5T0008	Phase I	EM61MK2	C-8	110	0	NA	0	NA	All NOES - scrap metal and hot rock.	0.00	30.00	16
A5T0010	Phase I	EM61MK2	C-8	63	0	NA	0	NA	All NOES - scrap metal and hot rock.	0.00	5.00	15
A5T0030	Phase I	EM61MK2	B-7	60	0	NA	0	NA	All NOES - Unidentifiable scrap metal, pipe, fence posts plus numerous hot rocks/hot soil.	0.00	34.00	3
A5T0032	Phase I	EM61MK2	B-7	56	0	NA	0	NA	All NOES - Unidentifiable scrap metal and wire plus numerous hot rocks/hot soil.	0.00	7.75	10
A5T0033	Phase I	EM61MK2	B-8	30	0	NA	0	NA	All NOES - Unidentifiable scrap metal plus numerous hot rocks.	0.00	15.50	2
A5T0034	Phase I	EM61MK2	B-8	29	0	NA	0	NA	All NOES - bolt, brace, plow point, metal scrap, and spring.	0.00	8.00	0
Totals for Area 5 Grids				**750**			**0**			**1**	**326**	**73**