SNELL	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
Oct	Wainwright Slough 1- 29 Oct (29 days)																													J	J
Nov	J	J	J	J	J	CAPE FEAR ABOVE 6-12 Nov (7 days)							J	J	J	J	J	J	J	Cape Fear (3)			Rodanthe 23 -26 (4 days)				HOLIDAY		J	J
Dec	J	J	J	Chincoteague Moorings 4-10 Dec (7 days)							J	J	J	J	J	J	J	Wainwright Slough (19Dec - 12 days)						HOLIDAY			J	J	J	J	J
Jan	J	Wainwright 2-7 Jan (12 days)					J	J	J	J	J	J	J	Rodanthe 15-21 Jan (7 days)							J	J	J	J	J	J	J		J	
Feb	Wilm Hbr (4 days)				J	J	J	J	J	J	J	Willmington Hbr 12-18 Feb (7 days)							J	J	J	J	J	J	J	Lockwoods F (3)		X	X	X
Mar	Ft. Pierce, FL 1-11 Mar 14 (Vibracore)											St. Lucie, FL 12-20 Mar 14 (Vibracore)							J	J	J	J	J	J	J	West Coast FL				
April	SAJ								SAJ -												SAJ										X
May	J	J	J	J	J	J	SAJ							J	J	J	J	J	J	J	SAJ							J	J	J	J
June	J	J	J	DEMOB to SAW							J	J	J	J	J	J	J	Open							J	J	J	J	J	J	X
July	J	Open							J	J	J	J	J	J	J	Masonboro Jetty				CFR Snagging			J	J	J	J	J	J	J		
Aug	Snagging, repairs					J	J	J	J	J	J	J	Morehead City Dock repairs							J	J	J	J	J	J	J	NJ Vibracore				
Sept	NAP	J	J	J	J	J	J	J	J	NAP vibracore							J	J	J	J	J	J	J								X

LEGEND			
BLUE PROJECT COMPLETE	GREEN FUNDS/ MIPR IN HOUSE	YELLOW ANTICIPATED OR REQUESTED PROJECTS (NO FUNDS)	AVAILABLE / OPEN DATES

Merritt	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
Oct	Ocracoke Isl		Oregon Inlet 3-20 Oct (18 Days)																		Ocracoke 21-24 (4 days)				Oregon Inlet 25-30 (6 days)						Ocr
Nov	Ocracoke 31 Oct -26 Nov (27 days)																										HOLIDAY		J	J	X
Dec	NCSY REPAIRS 1-6 Dec 13						Rodanthe 7-17 Dec (11 days)											J	J	J	J	J	J	HOLIDAY			Bogue 27-31 Dec (5 days)			
Jan	J	J	J	J	J	J	J	Lockwoods Folly Inlet 8-14 Jan (7 days)							J	J	J	J	J	J	J	Carolina Beach Inlet 22-31 Jan (10 days)									
Feb	J	J	J	J	Oregon Inlet 5-11 Feb (7 days)							J	J	J	J	J	J	J	J	Oregon Inlet 20-25 Feb (6)						J	J	J	X	X	X
Mar	J	J	Oregon Inlet 3-22 Mar												Rollinson Channel 16																X
April	Rollinson Channel				Oregon Inlet 5-12 Apr (8 days)								Rollinson 13-18 Apr (6 days)									Oregon Inlet 22 - 28 May									X
May	Carolina Beach 5-14 May															Lockwoods Folly					C Beach		Rollinson Channel 23 May - 03 June								
June			Rollinson Channel										Big Foot Slough			Rollinson Channel - 22 Jun							Bogue 23 Jun - 04 July								X
July	Bogue -04 July				New River 05-11 July							Carolina Beach 12- 17 July					Lockwoods Folly					Eagle Island			Rollinson 25 Jul - 04 Aug						
Aug	Rollinson								Big Foot Slough															New River Inlet							
Sept	NR	Eagle Isl					Teachs' Hole						Lockwoods Folly Inlet																	J	X

This schedule is based on availabilty and funding. Schedule is subject to change. For additional information, scheduling POC is Donnie Potter at (910) 251-4014. (Projected FY14 Schedule)

Currituck	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
Oct	Ponce De Leon / Jacksonville District 21Sep - 11 Dec 13 (82)																														
Nov	Ponce De Leon / Jacksonville District 21Sep - 11Dec 13 (82)																										HOLIDAY				X
Dec	Ponce De Leon/Jacksonville District 22 Sep - 11 Dec (76) 24hr dys												Transit			Shallotte (2)		Oregon Inlet Bar 18-02 Jan (6 days)						HOLIDAY			Oregon Inlet				
Jan	Oregon Inlet		Lynnhaven, VA 3-9 Jan (8 days)							Hatteras 10-14 Jan (5 days)					Oregon Inlet 15-19 Jan (5)					Engineer Repair Yard 20 Jan - 6 Mar											
Feb	Engineer Repair Yard 20 Jan - 6 Mar																												X	X	X
Mar	Engineer Repair Yard					Bulkhead Chnl 6-10 Mar (5 days)					Kennebunk, ME 11-24 Mar (14 days)														Stage Hbr, MA 25-31 Mar (7 dys)						
April	Stage Hbr								Kennebunk ME 3 days				Manasquan NJ 4 days				Rollinson Channel 17-24 April								R	Rudee 26-30					X
May	Repairs		Oregon Inlet															Green Harbor MA 18-31 May													
June	Block Island 1-8 June								Hyannis MA 9-25 June																	Shark River					X
July	Shark River														Manasquan Inlet				Barnegat - Oyster Creek												C Springs
Aug	Cold		Wells ME										Shrewsbury 37 Days 13 Aug-																		
Sept	Shrewsbury, NJ																	Rudee Inlet									Lynnhaven				X

LEGEND				
BLUE	PROJECT COMPLETE	GREEN	FUNDS/ MIPR IN HOUSE	YELLOW ANTICIPATED OR REQUESTED PROJECTS (NO FUNDS)	AVAILABLE / OPEN DATES

Murden	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
Oct	Rollinson Channel 1-7 (7 days)							Assateague 8 Oct -4 Nov (33 days)																							
Nov	Assate'gue 8 Oct - 4 Nov				Chincoteague Inlet 5 -11 Nov (7 days)							Hyannis, MA 12 Nov - 26 Dec 13 (34 days)															HOLIDAY			Hya	X
Dec	Hyannis, MA 12 Nov - 18 Dec (34 days)																		Chincoteague 19 Dec- 29 Jan (40)					HOLIDAY			Chincoteague (40 days)				
Jan	Chincoteague Inlet 19 Dec 13 -30 Jan 14 (40 days)																														Assa
Feb	Assateague Island 31 Jan-19 Feb (20 days)																			Chincoteague Harbor 20 Feb - 3 Mar (12 days)									X	X	X
Mar	Chincoteague (12)							Barnegat 4 Mar - 03 Apr (28 days)																							
Apr				Cold Spring 4-6 Apr			Assateague 7-13 Apr 14(7 days)								Rudee Inlet					Assateague Inlet 20-28Apr (9days)											X
May	Assateague						Eagle Island Repairs									Carolina Beach					PONCE INLET (SAJ) 46 days 11 days										
Jun	SAJ 30																														X
Jul			Mob to SAW					Eagle Island Repairs				Oregon Inlet 10 days										Onancock (NAO) 14 days									
Aug	Onancock NAO						Lynnhaven				Chincoteague Inlet NAO																				
Sep					Bulkhead Channel 6 days							Oregon Inlet				Assateague Island 23 days															X

This schedule is based on availabilty and funding. Schedule is subject to change. For additional information, scheduling POC is Donnie Potter at (910) 251-4014. (Projected FY14 Schedule)